



Fox Cities Exhibition Center

Weekly Update - 05/01/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** *The new chiller lines were installed underground and prepped to be connected into the system. Crews will coordinate with the Radisson maintenance department in the upcoming week to conduct a switchover of the systems to allow the old lines to be fully removed. Temporary walls were constructed inside the building to contain the construction areas and demolition work, beginning with the removal of finishes and doors.*

- ◇ **Excavation/Tieback Anchors/Pipe Piles:** *Testing of the tiebacks has been completed, freeing up the crews to focus entirely on pipe pile installation. The excavation crews continued to dig for the grade beams and pile caps, as well as backfill areas already poured with concrete.*

- ◇ **Concrete/Masonry:** *Work continued on the north wall with the crews pouring approximately halfway down the wall. Work also continued on pouring the various pile caps and grade beams throughout the rest of the project. Masonry started this week with the northeast elevator shaft. The crews mobilized their equipment earlier in the week and then began the actual construction in the later half of the week. They will work their way counterclockwise around the building following the concrete.*

- ◇ **Conditions & Safety:** *The weather was rather insignificant this week besides a few days of rain mid-week. No major complications were caused by the rains, and no injuries occurred this week.*

Progress Photographs



The new chiller lines being installed through the north wall of the Radisson Paper Valley Hotel.



Extent of the rebar work in the north wall along Lawrence Street.



The platform pictured above is a lift used by the masons when erecting the elevator shafts.



The area inside the Radisson Paper Valley Hotel that is to receive construction work. The temporary wall can be seen at the end of the hallway.