



Fox Cities Exhibition Center

Weekly Update - 12/27/2016

Key Progress Points

- ◇ **Sheet Piling Progress:** *The gas line along Elm Street was abandoned on Wednesday 12/21/2016, allowing the sheeting to continue to be installed towards the south side of the project. Michels worked Friday 12/23/2016 and was able to get the sheet piling installed in the direction of the corner of Eighth and Elm Street. Work will be coordinated in the coming week to have AT&T and Michels working in conjunction to drive sheeting around the fiber utility pole at the south end of the project site along Eighth Street. Once this is completed, Michels can use the diesel hammer to drive all the sheeting to depth and complete this portion of the project.*
- ◇ **Tieback Anchors:** *Delivery of the tiebacks is scheduled for 12/27/2016 and Michels is fully prepared to immediately begin installation of the first tier of tiebacks. A second larger auger machine was delivered this week, which will assist Michels in installing the tiebacks more efficiently.*
- ◇ **Concrete:** *Planning for the upcoming concrete work has begun and material is already in the process of design by the various suppliers.*
- ◇ **Conditions & Safety:** *Temperatures have subsided, allowing the equipment to operate better than the previous week. No injuries occurred this past week.*

Progress Photographs



Grouting machine within the temporary shelter.



Delivery of the second tieback auger machine.



Friday morning progress of sheet piling along Elm Street.



Removed pieces of the sheet piling in preparation for the tiebacks to be installed.