



Fox Cities Exhibition Center

Weekly Update - 07/10/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Foundation work continues; footings were poured for the future storefront/entrance along West Lawrence Street.

- ◇ **Steel:** Steel erection for the exterior stairs on the east side of FCEC continues. Steel decking was finalized for the upper levels of the exhibition center.

- ◇ **Concrete:** The entire plaza deck was poured this week.

- ◇ **Masonry:** Masons began the interior CMU walls at floor level (exhibition hall).

- ◇ **Conditions & Safety:** Site conditions are good; there were no injuries this week.

Progress Photographs



There were three major concrete pours this week; the final pour took place on 7/7. The first layer of the plaza level roofing system is now complete.



Masons started the interior CMU walls within the exhibition center. Plumbing rough-ins are also taking place.



At RPVH: Masons continue work on footings and foundation walls.



On 7/7, the last concrete pour was made at the plaza level. Steel workers are finalizing the placement of steel decking.