

# Fox Cities Exhibition Center

## Weekly Update - 09/25/2017

---

### Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Exterior framing continues, and precast work nears completion.
  
- ◇ **Steel:** Installation of miscellaneous steel is in progress, including handrails, ladders, stairs, etc.
  
- ◇ **Concrete:** Expo concrete slab-on-grade preparation continues with the installation of floor boxes and site grading. The south third portion of the expo hall floor has been poured and finished.
  
- ◇ **Masonry:** Interior stone veneer around the elevator shaft walls in the bridge level area continues. Pre-function, full-height CMU walls are complete.
  
- ◇ **Miscellaneous Work:** A large amount of installation work is being done, including steel studs, exterior sheathing, vapor/air barrier, aluminum curtain wall frames, metal panels, RTU curbs, in-wall electrical/plumbing rough-ins, overhead plumbing/HVAC/fire suppression systems, and drywall.
  
- ◇ **Conditions & Safety:** Site conditions are good; there were no injuries this week.

## Progress Photographs



Masons have started on the interior stone. The crosswalk slab is poured, and exterior framing has begun.



Pre-function area: the full-height CMU wall is complete. MEP installation continues.



The south third of the expo hall floor was poured and completed on 9/22. The next concrete floor pour will be the north third of the expo hall.



Waterproofing of the plaza deck continues.